BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*UGD Works in Dasarahalli Ward no 15*
2	Estimated cost and Technical Sanction NO and Date	Rs.7.50 Lakhs, T.S No.29/19-20, 20.05.2019
3	Amount of Tender	475029.00
4	Job Code No	015-19-000014
5	Name & Address of the contractor	Mallikarjun
6	Aggrement No & Date	EE/DD/AGR/88/20-21, Dt.20.08.2020
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/88/20-21, Dt.20.08.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	19.11.2020
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	
13	Due date of completion of the work	19.11.2020
14	Actul Date of completion of the work	19.11.2020
15	Progress achieved during first extension	–
16	Time extension period applied for	20.11.2020 to 04.10.2021
17	No of Days	318
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	—
20	The balance work to be executed	—
21	Approximate time required for completion on the work	—
22	Work charge establishment expenditure incurred after expirey of the due date of completion	—
23	Wether notice as per clause (2) of aggreement if so, No	—
24	Weather Reply received action taken on the contractor	—
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Extension of time may be granted for delay period 31 days upto 31-12-21	

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
ಬೆಂಗಳೂರು-560073.

EXECUTIVE ENGINEER
Brunat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore-57

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು